

February 13, 2025 Rev. 3/20/2025

LODI UNIFIED SCHOOL DISTRICT 1305 E Vine Street Lodi, CA, 9520

Re: Elkhorn Elementary School Modernization

LPA Project No. 31942

## Dear Edith:

Please find attached a revised copy of our fee reconciliation request for the Elkhorn School project. This version only shows the revised final fee.

Following our development of the Pre-Design phase for the Elkhorn campus we concluded that phase with clarity on the agreed scope of work and its construction budget. The budget is expected to be revised from \$11,000,000 to \$17,000,000. Our original proposal for this project was explicitly linked to the desired construction budget and used the former state architect sliding fee scales.

With the revision to the construction budget our fee proposal requires reconciliation. Please see below the summary of the revised fee.

REVISED FEE			
Construction Budget			\$17,000,000
	Estimate		
Modular Building Percentage Fee:	\$7,716,608	4%	\$308,664
Modernization Sliding Scale Percentage Fee:	\$3,039,971	10.9%	\$331,497
Modernization Sliding Scale Site Percentage Fee:	\$6,198,025	10.4%	\$645,322
Fire Suppression Design			\$30,000
Acoustic Design			\$25,000
WQMP			\$25,000
Total Services Fee			\$1,365,483
Expenses		2%	\$27,308
TOTAL FEE			\$1,392,793
Reimbursable Expenses Allowance		5%	\$68,274



## Revised Fee Division Total Per Project Phase

		Fee	
000	General (Included below)		
200	Schematic Design:	\$136,548	
300	Design Development:	\$273,096	
400	Construction Documents:	\$477,919	
500	Agency Approval:	\$68,274	
600	Bidding/Negotiations:	\$40,964	
700	Contract Administration:	\$355,025	
800	Post-Construction:	\$13,654	
	Total Service Fee	\$1,365,483	
	(Tasks 000 - 800):		
	Expense Fee:	\$27,309	
	GRAND TOTAL FEE:	\$1,392,793	
	Reimbursable Allowance	\$68,274	

Please let me know if there is any other information you need to help process this revision to the LPA fee.

Sincerely,

LPA, Inc.

Julian Watt Principal | Studio Director

CC:

Rodrigo Gorgazzi